



## Memorandum

*To: Jim Kizer, P.E.*

*From: Steve Solters, Construction Project Manager*

*Date: 06/19/08*

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:  
Monthly Status: through Thursday June, 19, 2008*

This memorandum serves as the CDM status report for the referenced project from the previous report through June, 19 2008.

### Progress of the Work

#### Construction Management

- At this time there continues to be no recordable lost time on the project. CDM will continue to monitor the projects safety and pre-plan the work with all subcontractors and vendors.
- The project over all is on schedule (see copy of updated schedule attached)
- Procurement status is on schedule.
- All major equipment group requisitions being generated by CDM have been placed into the OPE system along with material from the prime subcontractors. Invoices to CDM knowledge are being processed and paid with out delay. All subcontractors are aware of the direct purchase program and are complying with the provisions.
- CDM requests that TCG submit the OPE deduct summary to CDM by the 10<sup>th</sup> of each month. This will allow our subs and CDM ample time to formulate our invoices.
- Work continues at the site with no interruptions, or problems
- There are currently no RFI's submittals or RFQ's that are impeding construction.

### Construction Progress Status:

1. Clarifier construction continues with the installation of the weirs and baffles. Except for the repairs to Clarifier No.1 and grouting the civil work on the tanks is complete. The Eimco clarifier equipment is scheduled to ship July 21<sup>st</sup>, 2008.
2. Construction continues at Aeration basins No 1 & No 2. Interior wall construction continues. Prestressing should be completed this week.
3. Construction of the Digester is complete. The platform for the Rotary Drum Thickener has been poured.
4. Slab and wall construction continues at the UV/PS.
5. Headworks slab construction is complete. Wall construction continues.
6. Maintenance Building block work continues.
7. The Administration Building block work continues.
8. Yard piping continues. The sanitary pipe installation has started.
9. The 42" RS piping between the Aeration Basins and the RAW / WAS Pump Station is complete. Concrete work for wall construction continues at the RAS/WAS Pump Station.
10. Both generator pads have been poured.
11. Electric Building No. 1 is scheduled to pour June 27, 2008.
12. Electric Building No. 2 has been laid out and under slab services and conduit installation will start shortly.
13. The updated schedule is available for distribution.

1. At this time there are no non- conformance issues. All concrete breaks are normal recent soil compaction testing is also normal the contractor and Jacobs lab.
2. Threshold inspections and pre-construction inspections conducted by CDM are all normal and can continue to be seen in Expedition.

#### RFI & Submittal Status

1. At this time there are no RFI's that are impacting construction.
2. At this time there are no Submittals that are impacting construction or procurement.
3. CDM / TCG /and OCWS continue to resolve all construction submittal reviews and operational comments to ensure that construction will conform to produce a safe and operable plant. OCWS and TCG are present at all weekly construction meetings.
4. CDM is currently fashioning a design bulletin from RFQ 15 to the septage receiving RFQ and CDM and our subcontractors shall be producing pricing with in the next two weeks.
5. CDM is scoping and pricing RFQ 13, 14, and 15. We have installed the additional conduit in the slab at the administration building to support the request for the RIBS control valve panel and additional compressor which will be supplied by OCWS and TCG. CDM has forwarded preliminary subcontract prices for the RFQ's.

Monthly progress report and photos will be entered into Expedition

cc: Kart Vaith  
Charlie Voss  
Don Maurer  
Steve Solters  
David Kozan