



## Memorandum

*To: Jim Kizer, P.E.*

*From: Steve Solters, Construction Project Manager*

*Date: 11.20.08*

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:  
Monthly Status: through Thursday November 20, 2008*

This memorandum serves as the CDM status report for the referenced project from the previous report through November 20, 2008.

### Progress of the Work

#### Construction Management

- At this time there continues to be no recordable or lost time accidents on the project. CDM has posted speed signs. CDM will continue to monitor the projects safety and pre-plan the work with all subcontractors and vendors.
- The project over all is on schedule (see copy of updated schedule attached)
- Procurement status is substantially complete. CDM has sent letter of intent to Valleycrest Landscape & Development Corp. which includes a permanent well driven irrigation system. CDM has completed a requisition with Perkin Elmer for the OCWS requested AA Spectrometer.
- All major equipment group requisitions being generated by CDM have been placed into the OPE system along with material from the prime subcontractors. All major equipment is on the site with the exception of the Effluent Pumps which are do to arrive in December of 08. Invoices to CDM knowledge are being processed and paid with out delay. The system continues to work very smoothly.
- Work continues at the site with no interruptions, or problems
- There are currently no RFI's, Submittals, or RFQ's that are impeding the progress of construction at this time.

### Construction Progress Status:

- The air piping inside the Digester has been installed. Exterior air piping will start. The stairs and handrail are scheduled to be installed within the next week.
- The blowers are being set and the air piping installation will start
- Clarifier bottoms are ready for grout. Grouting is scheduled for December 16, 2008.
- Platform construction continues at Aeration Basins No 1 & 2. Pour of the platforms is scheduled for the first week in December. Interior walls are complete.
- The reuse pumps are set at the UV/PS structure. Piping will start.
- Wall and deck construction continues at the Headworks.
- The Maintenance Building roof trim and standing seam is being installed. MEP rough-in continues. Door installation continues. Window and sill installation will start.
- The roof trim and standing seam installation has started at the Administration Building. MEP rough-in continues. Window and sill installation will start.
- At Electric Building No.1 the roof trim and standing seam roof installation continues. Air handling unit and door installation is scheduled.
- At Electric Building No. 2 the split faced block installation continues. Roof trim and standing seam roofing installation continues. Air handling unit and door installation is scheduled.
- Wall construction continues at the RAS/WAS Pump Station.
- Yard piping installation continues with the reuse water line and RAS line at the RAS/WAS Pump Station.
- The updated schedule is available.

### QA/QC

- At this time there are no non-conformance issues. All concrete breaks are normal, recent soil compaction testing is also normal and performed by Jacobs Lab.
- Threshold inspections and pre-construction inspections conducted by CDM are all normal and can continue to be seen in Expedition.

### RFI & Submittal Status

- At this time there are no RFI's that are impacting construction.
- At this time there are no Submittals that are impacting construction or procurement.
- CDM / TCG /and OCWS continue to resolve all construction submittal reviews and operational comments to ensure that construction will conform to produce a safe and operable plant. OCWS and TCG are present at all weekly construction meetings.
- All previously open RFQ's and Modifications have been negotiated agreed , signed and processed by TCG /Okaloosa County and CDM. There are no open RFQ's at this time.

Monthly progress report and photos will be entered into Expedition

cc: Kart Vaith  
Charlie Voss  
Don Maurer  
Steve Solters  
David Koza