



## Memorandum

*To: Jim Kizer, P.E.*

*From: Steve Solters, Construction Project Manager*

*Date: 09/16/08*

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:  
Monthly Status: through Thursday September 16, 2008*

This memorandum serves as the CDM status report for the referenced project from the previous report through September 16, 2008.

### Progress of the Work

#### Construction Management

- At this time there continues to be no recordable lost time on the project. CDM will continue to monitor the projects safety and pre-plan the work with all subcontractors and vendors.
- The project over all is on schedule (see copy of updated schedule attached)
- Procurement status is substantially complete with the exception of the landscaping and irrigation scope which should be negotiated and subcontracted out by the end of September.
- All major equipment group requisitions being generated by CDM have been placed into the OPE system along with material from the prime subcontractors. Invoices to CDM knowledge are being processed and paid with out delay. All subcontractors are aware of the direct purchase program and are complying with the provisions.
- Work continues at the site with no interruptions, or problems
- There are currently no RFI's, Submittals, or RFQ's that are impeding the progress of construction at this time.

## Construction Progress Status:

- Except for the repairs to Clarifer No.1 and grouting the civil work on the tanks is complete. The Eimco clarifier installation is complete with the exception of the skimmers.
- Construction continues at Aeration basins No 1 & No 2. Interior wall and platform construction continues.
- Installation of the air piping has started at the Digester.
- Concrete construction is complete except the jib crane pad at the UV/PS.
- Wall, column, and trough construction continues at the Headworks.
- Roof truss installation at the Maintenance Building will start.
- Forming and pouring of the beams and columns continues. Split faced block and roof truss installation will follow.
- Electric Building No.1 roof truss installation is complete. Split face block installation will start.
- Electric Building No. 2 roof truss installation continues. Split faced block installation will start.
- Wall and column construction continues at the RAS/WAS Pump Station.
- Yard piping continues. 42" and 36" from Clarifiers to the UV Pump Station continues.
- Pumps at the Plant Lift Station have been installed.
- The updated schedule is ready for distribution.

## QA/QC

- At this time there are no non-conformance issues. All concrete breaks are normal, recent soil compaction testing is also normal and performed by Jacobs Lab.
- Threshold inspections and pre-construction inspections conducted by CDM are all normal and can continue to be seen in Expedition.

### RFI & Submittal Status

- At this time there are no RFI's that are impacting construction.
- At this time there are no Submittals that are impacting construction or procurement.
- CDM / TCG /and OCWS continue to resolve all construction submittal reviews and operational comments to ensure that construction will conform to produce a safe and operable plant. OCWS and TCG are present at all weekly construction meetings.
- All previously open RFQ's and Modifications have been negotiated agreed , signed and processed by TCG /Okaloosa County and CDM. There are no open RFQ's at this time.

Monthly progress report and photos will be entered into Expedition

cc: Kart Vaith  
Charlie Voss  
Don Maurer  
Steve Solters  
David Koza