

# CDM

## Memorandum

*To: Jim Kizer, P.E.*

*From: Steve Solters, Construction Project Manager*

*Date: 6/21/07*

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:  
Monthly Status: Inception through June 20, 2007*

This memorandum serves as the CDM status report for the referenced project from inception through June 20, 2007.

## Progress of Work

### Design

To date, the geotechnical investigation and report have been completed, site boundary and topographical survey has been completed and submitted, other data has been compiled to support design, procurement and mobilization. Owner preferred vendors have been evaluated. Design is advanced to approximately 25%. Temporary facility coordination, including water and power coordination, is underway. Site storm water permit application will be submitted to the FDEP this week.

### Procurement

CDM has evaluated alternate vendors and interviewed numerous local contractors. The temporary site utilization plan has been developed and will be submitted this week. Site safety plan and SQC outline have been submitted. Unexploded ordinance plan has been developed and will be submitted within a week. Trailers for temporary office space on site have been ordered. Bonds and insurance have been purchased.

### Current Issues

CDM is awaiting response on the SQC plan, is anticipating resolution on CMMS, Owner Purchased Equipment Protocol, and Review Procedures Protocol.

Jim Kizer  
6/21/08  
Page 2

cc: Kart Vaith  
Charlie Voss  
Don Maurer  
Steve Solters  
David Kozan