



## Memorandum

*To: Jim Kizer, P.E.*

*From: Steve Solters, Construction Project Manager*

*Date: 11/15/07*

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:  
Monthly Status: through November 15th, 2007*

This memorandum serves as the CDM status report for the referenced project from the previous report through November 15, 2007.

### Progress of Work

#### Construction

- The project over all is on schedule (see copy of update schedule attached)
- Procurement status is on schedule.
- CDM field QA/QC inspector Robert Stewart started on November 5<sup>th</sup> and will be onsite daily. There are currently no outstanding NCRs.
- All major equipment group requisitions will be have placed with the vendors through the county. There are three outstanding major equipment vendors Parkson (Bar Screen & RDT) and Emergency Generators, Effluent and RAS /WAS. These will be done by November 30<sup>th</sup>.
- Imbeds and under-slab mechanical piping is out for pricing from material vendors and will be ordered in time to support the construction of the remaining structures.
- CDM is assembling bid packages for the (5) remaining prime subcontractors, they will be completed and put out for bid by the end of November. CDM's current target date for a bid walkthrough is Dec 4<sup>th</sup> with the question period closed Dec 7<sup>th</sup> and awards taking place between Dec 10<sup>th</sup> through the 21<sup>st</sup>. Bids are invitation only.

Jim Kizer  
10/18/07  
Page 3

### Design Confirmation Status

- None pending at the time.

Monthly progress report and photos will be entered into Expedition.

cc: Kart Vaith  
Charlie Voss  
Don Maurer  
Steve Solters  
David Kozan