



Memorandum

To: Jim Kizer, P.E.

From: Steve Solters, Construction Project Manager

Date: 2/21/08

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:
Monthly Status: through February 21, 2008*

This memorandum serves as the CDM status report for the referenced project from the previous report through February 21, 2008.

Progress of the Work

Construction Management

- CDM has conducted Preconstruction Meeting on February 12th with all of the subcontractors that have been awarded their respective sections of the project. They are ; Coltin Electric and Lord & Sons, of Ft. Walton Beach Fla, and RTD Construction out of Tampa. All of the aforementioned subcontractors will be mobilizing between now and March 12th 2008.
- At this time there continues to be no incidents, accidents, or recordable lost time on the project. CDM will continue to monitor the projects safety and pre-plan the work with all subcontractors as they come on board.
- The project over all is on schedule (see copy of updated schedule attached)
- Procurement status is on schedule.
- All major equipment group requisitions being generated by CDM have been placed into the OPE system with the exception of materials from the prime subcontractors which will follow as scheduled. All subcontractors are aware of the direct purchase program and will comply.
- Work continues at the site with no interruptions, or problem
- There are currently no RFI's submittals or RFQ's that are impeding construction.

Construction Progress Status:

1. Clarifier construction continues with the completion of the clarifier base slabs. The walls of the clarifiers are now under construction and on schedule.
2. CDM has purchased the early installation of the 42" underground pipe from Precon. This pipe connects the RAS / WAS pump station to the aerobic zones of both aeration basins No. 1 and No. 2 and will alleviate the congestion in that area.
3. Construction continues at Aeration basins No 1 & No 2 Inner walls and underground piping and Precon is moving forward as scheduled.
4. Construction continues at the digester, the inner wall has been pre-stressed and is complete. The outer wall has been substantially completed and the digester is on schedule.
5. Site work is continuing on an as needed basis to support Precon work as directed by CDM with our subcontractor NWF.
6. OCWS has successfully completed the underground effluent piping under a portion of the eastern road, and NWF will complete the 6" base of the east road to the admin bldg parking lot. NWF is continuing soil work to preparing the earthen base of the Administration Building and the Maintenance Building in anticipation of Lord & Sons mobilization to install the concrete building SOG.
7. Procurement, submittals and approvals are tracking correctly to support the advancement of construction and at this time there are no impacts to construction.
8. CDM and the subcontractors shall continue to refine the schedule and coordinate daily to advance the work by working weekends. There is an internal scheduling meeting between the major subcontractors and CDM scheduled for the first week in March which will incorporate their work now that they are on board.
9. Permitting for the Administration and Maintenance buildings has been completed through the cooperation of Joey Crews of TCG and David Kozan of CDM and the Okaloosa Building Department. This will allow the construction of those buildings to proceed unimpeded.

QA/QC

1. At this time there are no non-conformance issues. All concrete breaks and soil compaction testing are normal.
2. Threshold inspections and pre-construction inspections conducted by CDM are all normal and can be found in the Expedition system.

RFI & Submittal Status

1. At this time there are no RFI's that are impacting construction.
2. At this time there are no Submittals that are impacting construction or procurement.
3. CDM / TCG /and OCWS continue to resolve all construction permitting and operational comments to ensure that construction will conform to produce a safe and operable plant. OCWS and TCG are present at all weekly construction meetings.
4. CDM and TCG are now reviewing the configuration of the septage receiving area with the adjacent road elevations and coordinating that with truck pumping requirements. TCG will issue a directive on this shortly for CDM's review.

Monthly progress report and photos will be entered into Expedition

cc: Kart Vaith
Charlie Voss
Don Maurer
Steve Solters
David Kozan