



Memorandum

To: Jim Kizer, P.E.

From: Steve Solters, Construction Project Manager

Date: 1/17/08

*Subject: Okaloosa County Arbennie Pritchett Water Reclamation Facility:
Monthly Status: through January 16, 2008*

This memorandum serves as the CDM status report for the referenced project from the previous report through December 20, 2007.

Progress of Work

Construction Management

- CDM has conducted a second safety audit today of the project and has met with respective subcontractor's safety officers. At this time there have been no incidents or accidents recordables or lost time on the project. CDM will continue to monitor the projects safety and pre-plan the work with all subcontractors as they come on board.
- The project over all is on schedule (see copy of update schedule attached)
- Procurement status is on schedule.
- All major equipment group requisitions being generated by CDM have been placed into the OPE system with the exception of misc. metals and the materials from the prime subcontractors which will follow as scheduled. All bidding subcontractors are aware of the direct purchase program and will comply.
- CDM has distributed bid packages to all the major sub contractor primes. Bids have been received back January 4th and January 11th of 2008 respectively. CDM is evaluating the bids presently and is anticipating awarding all major bid packages by January 31, 2008. It is anticipated that all major subcontractors will mobilize to the site during the month of February 2008.
- Work continues at the site with no interruptions, or problem
- There are currently no RFI's submittals or RFQ's that are impeding construction.

Construction Progress Status:

1. Clarifier construction continues with the completion of the clarifier base slabs. The walls of the clarifiers are now under construction.
2. Construction continues at Aeration basins No 1 & No 2 Inner walls and underground piping and Precon is moving forward as scheduled. The wind damage to the outer wall of the eastern most clarifier has been replaced with no lost time to the schedule and work continues on the Aeration basins on schedule.
3. Construction continues at the digester, the inner wall has been pre-stressed and is complete. The outer wall has started and the digester is on schedule.
4. Site work is continuing as need to support Precon work as directed by CDM with our subcontractor NWF. CDM has placed temp silt fence and has seeded the berm around the retention pond.
5. Procurement, submittals and approvals are tracking correctly to support the advancement of construction and at this time there are no impacts to construction.
6. CDM and Precon continue to refine the schedule and coordinate daily to advance the work by working weekends.

QA/QC

1. At this time there are no non-conformance issues. All concrete breaks and soil compaction testing are normal.
2. Threshold inspections and pre-construction inspections conducted by CDM are all normal and continue see Expedition system.

RFI Status

1. At this time there are no RFI's that are impacting construction.
2. CDM / ESG /and OCWS continue to resolve all construction permitting and operational comments to ensure that construction will conform to produce a safe and operable plant. OCWS and ESG are present at all weekly construction meetings.

Monthly progress report and photos will be entered into Expedition

cc: Kart Vaith
Charlie Voss
Don Maurer
Steve Solters
David Kozan