



## Memorandum

To: *Jim Kizer, P.E.*

From: *Steve Solters, Construction Project Manager*

Date: *04.16.09*

Subject: *Okaloosa County Arbennie Pritchett Water Reclamation Facility:  
Monthly Status: through Thursday April 16, 2009*

This memorandum serves as the CDM status report for the referenced project from the previous report through April 16, 2009.

### Progress of the Work

#### Construction Management

- At this time there continues to be no recordable or lost time accidents on the project. CDM has posted speed signs. CDM will continue to monitor the projects safety and pre-plan the work with all subcontractors and vendors. ✓
- The project over all continues to be on schedule (see copy of updated schedule attached) ✓
- Procurement status is substantially complete. The contract has been delivered to Valley Crest Landscaping and Development and Friis painting. ✓
- All major equipment group requisitions being generated by CDM have been placed into the OPE system along with material from the prime subcontractors. Invoices to CDM knowledge are being processed and paid with out delay. The system continues to work very smoothly. ✓
- Work continues at the site with no interruptions, or problems ✓
- There are currently no RFI's, Submittals, or RFQ's that are impeding the progress of construction at this time. ✓

### Construction Progress Status:

- The Centrifuge piping installation continues. ✓
- Clarifier scum collectors are being installed. ✓
- Handrail installation continues at the Aeration Basins. Electrical installation continues. ✓
- Installation of RDT piping continues ✓
- The effluent piping tie-in is complete. ✓
- Headworks electrical installation is ongoing. ✓
- Floor tile installation continues at the Administration Building. Computer equipment is being installed. ✓
- Maintenance Building floor tile installation will start after the Administration Building has been completed. ✓
- Wire is being terminated at Electric Buildings No.1 and No.2 ✓
- Walkways and handrail are being installed at the RAS/WAS Pump Station. ✓
- The Biofilter is being installed. ✓
- The updated schedule is available. ✓

### QA/QC

- At this time there are no non-conformance issues. All concrete breaks are normal, recent soil compaction testing is also normal and performed by Jacobs Lab.
- Threshold inspections and pre-construction inspections conducted by CDM are all normal and can continue to be seen in Expedition. ✓

### RFI & Submittal Status

- At this time there are no RFI's that are impacting construction.
- At this time there are no Submittals that are impacting construction or procurement. CDM is continuing to close comments.

- CDM / TCG /and OCWS continue to resolve all construction submittal reviews and operational comments to ensure that construction will conform to produce a safe and operable plant. OCWS and TCG are present at all weekly construction meetings.
- All previously open RFQ's and Modifications have been negotiated, agreed , signed and processed by TCG /Okaloosa County and CDM. There are three open RFQ's at this time that CDM has submitted pricing on. The Roberts road plant entrance asphalt road extension, the cast in place concrete structure colorization and the direct TV installation.

Next status meeting will be held on May 21, 2009.

cc: Kart Vaith  
Charlie Voss  
Don Maurer  
Steve Solters  
David Koza